

**LAS PIÑAS CITY**

**CY 2015 - 4th Quarter CDC ACCOMPLISHMENT REPORT (Funded by 20% of IRA Share)**

Programs/Project/Activity (1)	Output Indicators (2)	Target (3)	Accomplishment (4)	Beneficiary Sectors (5)	Area Covered (6)	Estimated Project Cost (7)	Actual Disbursement (8)
<b>I. SOCIAL DEVELOPMENT</b>							
<b>A. Construction of Public Building etc. (Capital Outlay)</b>	Number of Infra projects for improvement of services	Construction of multi purpose buildings, land improvement and installation of streetlights	1 Multi-Purpose buildings constructed / 3 Street Lighting Projects	Las Piñas residents and investors	Citywide		
Construction of Multi Purpose Building at Basa Compound, Zapote						6,595,255.00	6,580,000.00
Installation of Streetlights along S. Marquez St. Manuyo 2						3,777,427.00	3,758,882.80
Installation of Streetlights at friendship Route Along J. Hernandez St. Pulanglupa 2						2,765,567.00	2,752,289.00
Installation of Streetlights along Friendship Route, CV Starr, Pamplona 2						3,652,254.00	3,639,889.00
<b>II. ENVIRONMENTAL MANAGEMENT</b>							
<b>a. Flood Control Project</b>	Number of Rippapping, slope protection/reinforcement and improvement of drainage system projects completed	Two improvement of drainage system projects to be implemented	Two improvement of drainage system projects completed	Las Piñas residents and investors	Citywide		
Repair and Rehab of drainage system along portion of Lakatan St.						1,651,475.00	1,642,058.00
Repair and Rehab of drainage system along Dahlia Street						2,359,596.00	2,340,871.50



III. ECONOMIC DEVELOPMENT							
<b>a. Compactor Trucks and other Equipment</b>	Number of Compactor trucks procured/ other equipment	Compactor trucks and other equipment	4 Compactor trucks and 1 repeater base radio procured	Las Piñas residents and investors	Citiwide	10,000.00	
4 Units Garbage compactor trucks							6,700,000.00
1 Unit Repeater Base Radio							270,000.00
<b>b. Repair of roads, bridges and public buildings and other structures</b>	Number of rehabilitation projects	Streetlights repair and rehabilitation	1 Streetlight repair and Rehabilitation projects	Las Piñas residents and investors	Citiwide		
Repair and Rehab of Streetlight along portion of Daang Hari Road, Almanza 2						2,660,670.00	2,648,288.00

**TOTAL** 30,332,278.30

Prepared by:

IAN DENNIS S. CRUZ  
Project Development Officer II

Noted by:

ENGR. LEONIDA A. LAGRISOLA  
City Planning and Development Officer/  
CDC, Secretary